Onsite traffic management self-assessment tool

Between 2014-2016, 10 workers died from being hit or trapped by mobile plant in Queensland. Additionally, there were 1,200 accepted workers' compensation claims for serious injuries during the same period. Don't let this happen in your workplace.

Traffic management planning

Planning is the first step to ensure work is done safely. A traffic management plan details how the risks associated with plant and vehicle traffic are being managed in a workplace. Plans should be regularly monitored and reviewed to ensure they are effective and account for changes in the workplace. A traffic management consultative team consisting of management, health and safety representatives, safety advisors/officers, workers, contractors and others in the supply chain should be actively involved in planning, developing, monitoring and reviewing traffic management plans.

How to use this tool

This self-assessment tool will assist in reviewing the effectiveness and adequacy of your existing risk management approach for vehicle and mobile plant traffic movements at your workplace. It will also help generate ideas and opportunities to improve your practices.

The self-assessment should be undertaken in consultation with members of your traffic management consultative team.

Once you have completed the self-assessment, refer to **appendix one** for more information about onsite traffic management, including links to guidance material that may assist in addressing any areas where you responded 'no'. Alternatively, contact Workplace Health and Safety Queensland (WHSQ) on **1300 362 128** if you would like a visit from a local inspector/advisor to help you with your onsite traffic management.

Workplace details				
Date of assessment:				
Workplace location and area:				
Person/s conducting self-assessment:	SU			

Understanding the site's traffic needs		Yes	No	Comments / action required
1.	Have you consulted with workers, mobile plant operators and your supply chain (e.g. delivery drivers) to help understand all possible risks relating to the interaction of traffic and people on the site?			
	Consider:			
	• Types of vehicles and mobile plant accessing the site.			
	• Pedestrian access for people with a disability (e.g. wheelchairs).			
	Work involving road closures.			
	• Environmental factors (e.g. road surfaces, shade, glare, lighting, weather and noise).			
	• Unexpected or changing circumstances (e.g. queuing of vehicles, peak traffic times, bottlenecks, intersections and blind corners).			
	• Work area design and layout.			
	Overhead electrical lines and structures.			
	• Whether loading zones, parking and reversing areas are adequate and what happens with overflow traffic.			
	• Drug and alcohol policies and procedures.			
	• Work demands and fatigue management (e.g. shift work).			
	• Other traffic issues commonly encountered or reported by workers, pedestrians or visiting drivers.			
2.	Have you reviewed previous incident or near-miss reports to better understand contributing factors and identify how the traffic management system could be improved?			



De	veloping a traffic management plan (TMP)	Yes	No	Comments / action required
3.	 Is a TMP in place that outlines: the desired flow of pedestrian and vehicle movements 			
	 the expected frequency of interaction between vehicles and pedestrians 			
	 how short term, mobile work or complex traffic situations will be managed 			
	 roles and responsibilities of people in relation to traffic management. 			
4.	Does the TMP include a sketch or illustration of the worksite?			
	This should show the location of:			
	traffic routes			
	pedestrian walkways			
	barriers and signage			
	 loading/unloading bays 			
	• carparks			
	 maintenance bays, work areas and buildings. 			<u>^</u>
	The sketch should also include contact details to notify when arriving at the site.			Ó
5.	Is traffic management included in the following components of the work health and safety management system:			09
	hazard identification			
	risk management register			
	site inspections/audits			
	 contractor management (e.g. codes of conduct and quality standards) 			
	 procurement of new equipment (e.g. safety devices on mobile plant). 			
6.	Is there a documented communication and consultation method for coordinating significant traffic movements (e.g. deliveries and road closures) in advance, to assist with traffic management and work scheduling?			
	• 6			
Ma	naging the risk of people being hit by mobile plant or vehicles			
Le	rel one – elimination controls	Yes	No	Comments / action required
7.	Are measures in place to eliminate the risk of being hit by mobile plant			

7.	Are measures in place to eliminate the risk of being hit by mobile plant or vehicle traffic?			
	For example:			
	 physically separating pedestrian routes with overhead walkways or solid barriers 			
	 scheduling activities involving mobile plant or vehicles at a time when workers or pedestrians are not using the area. 			
Le	el two – substitution, isolation and engineering controls	Yes	No	Comments / action required
Le\ 8.	rel two – substitution, isolation and engineering controls Are measures that substitute mobile plant and vehicles with a safer work system in place to minimise risk?	Yes	No	Comments / action required
Le \ 8.	vel two – substitution, isolation and engineering controls Are measures that substitute mobile plant and vehicles with a safer work system in place to minimise risk? For example:	Yes	No	Comments / action required

Ма	naging the risk of people being hit by mobile plant or vehicles			
Lev	vel two – substitution, isolation and engineering controls	Yes	No	Comments / action required
9.	Are measures that isolate mobile plant and vehicles from people (e.g. workers, visitors and pedestrians) in place to minimise risk?			
	For example:			
	• separate entries and exits for vehicles and pedestrians			
	 dedicated areas for loading/unloading, hitching/unlitching trailers, maintenance and reversing vehicles away from people and walkways 			
	 physical isolation or separation by distance, guardrails, lock out/ tag out procedures, safety cones or fences 			
	 wide traffic routes so that vehicles or plant do not encroach on pedestrian areas 			
	 one-way drive-through systems to reduce the need to reverse 			
	 exclusions zones where workers might be exposed to a risk of falling objects (e.g. crane lifts) 			
	 barriers, fences or exclusion zones isolating workers or pedestrians from roads or railways, demolition work, excavations or trenches. 			\mathbf{A}
10.	Are engineering and plant design measures in place to minimise risk?			
	For example:			
	speed limiters			
	 presence sensing devices 			
	 interlocking gates to restrict access to areas during traffic movement 		0	
	 traffic signal lights (portable or permanent) 			
	speed bumps			
	convex mirrors to avoid blind spots			
	warning lights and reversing alarms on mobile plant			
	adequate lighting for various times of day.			
Le	vel three – administrative controls	Yes	No	Comments / action required
11.	Is work scheduled to minimise the interaction of mobile plant and vehicle traffic and people in the same area at the same time?			
	For example:			
	 coordinating deliveries and unloading to occur when workers and pedestrians are unlikely to be present. 			
12.	Is there a uniform line demarcation colour coded system in place across the work area?			
	For example:			
	 Red demarcation - restricted or no pedestrian access zones, restricted/exclusion zones and loading/unloading zones. 			
	• Yellow and/or white demarcation - pedestrian walking zones and crossings.			
	• Green demarcation - operator or safe zone, no access for vehicles or mobile plant.			
13.	Are there signage and road markings in place to help manage vehicle and pedestrian traffic according to the TMP?			
	For example:			
	speed limits			
	 driver directions (e.g. stop, give way, no entry, caution) 			
	 pedestrian crossings and walkways 			
	 parking and delivery areas 			
	 drop-off and set down points 			
	steep gradients			
	start and end of road works			
	 hazard-specific (e.g. biosecurity). 			

Onsite traffic management self-assessment tool

Managing the risk of people being hit by mobile plant or vehicles					
Lev	vel three – administrative controls	Yes	No	Comments / action required	
14.	ls signage:				
	 adequately distributed across the work area and leading up to the site 				
	• in good condition (e.g. not visibly damaged, not faded and easy to read from a distance)				
	subject to regular inspection and maintenance				
	• in accordance with AS 1319:1994 Safety signs for the occupational environment based on design, size, format and fixture (if required).				
15.	Are mobile plant operators and pedestrians provided with correct personal protective equipment (PPE) for the work area?				
	For example:				
	high visibility clothing in high risk work or restricted work areas				
	 safety toe enclosed shoes bard bats in areas where there is a risk of falling objects 				
	• Hard flats in areas where there is a fisk of failing objects.				
Pro	oviding information, training, instruction and supervision	Yes	No	Comments / action required	
16.	Do mobile plant operators, vehicle drivers and traffic controllers (if required) hold the relevant licences to perform their work?				
17.	Has the competency of mobile plant and vehicle operators been verified and documented?		Ø	·	
18.	Is information and instruction about safe traffic and pedestrian movement around the workplace provided in advance to visitors, contractors and external delivery drivers?	5			
19.	Is everyone entering the workplace informed, and their understanding checked, of the content of the TMP (e.g. via a site induction)?	2			
	This includes:				
	their obligations				
	pedestrian walk areas				
	restricted areas and inting/loading zones specific bazards				
	speed limits				
	• signage.				
20.	Does the workplace have adequate supervision in place for the work area?				
	This includes:				
	• observing traffic and pedestrian behaviour – see next section				
	ensuring an adequate number of supervisors or managers				
	available				
	maying procedures for supervising contractors and visitors.				
Ob	serving traffic and pedestrian behaviour	Yes	No	Comments / action required	
21.	Have mobile plant operators completed a documented pre-operational inspection on the plant/equipment they are using to ensure its safe?				
22.	Are only trained licenced operators using mobile plant or vehicles?				
	Swipe cards, fob activation, key registers or removing keys when not operating are methods to help ensure only licenced operators are able to use plant or vehicles.				
23.	Are mobile plant operators performing their activities in a safe manner?				
	For example:				
	 tollowing site procedures and the TMP not emploing not up to the bit of the site of the				
	 not smoking, not using mobile devices or being distracted in other wavs 				
	 wearing seat belts correctly where fitted. 				

RTI 210385

Observing traffic and pedestrian behaviour		No	Comments / action required
24. Are workers and pedestrians using designated walkways and obeying site procedures (e.g. crossing at designated points)?			
25. Are operators, drivers and pedestrians wearing appropriate PPE where required?			
Preparing for an emergency	Yes	No	Comments / action required
26. Are there control measures or procedures in place that aim to isolate hazardous areas and redirect traffic in the event of an emergency?			
27. Are there communication systems and signage available for traffic management in the event of an emergency?			
For example:			
 intercom/loud speaker 			
two way radios			
• traffic signal lights (portable or permanent)			
hand signals			
 other equipment (e.g. temporary signage, bollards or safety cones). 			
Construction-specific work	Yes	No	Comments / action required

Construction-specific work	Yes	No	Comments / action required
28. Are the following in place for building and construction work, where required?			
Traffic controllers and/or police controlling traffic.			
 Road closures, footpath closure and detours. 			
 Appropriate lane configurations and approach speeds for the type of work being performed. 			
Dedicated mobile plant haul routes.			
Temporary lighting for night works.	0		
• Exclusion zones around mobile plant performing slewing or overhead load movements (e.g. mobile cranes).			
• Temporary signs and signalling devices (as per Manual of Uniform Traffic Control Devices: Part Three Work on Roads).			
Safe work method statement for high-risk construction work.			
 Access for oversized vehicles, emergency vehicles, bicycles, local residents, people with disabilities, elderly and school children. 			
Additional comments or recommendations.			

Onsite traffic management self-assessment tool

Appendix 1

How to manage work health and safety risks

The onsite traffic management self-assessment tool details example control measures in line with the hierarchy of controls.

These control measures are ranked from most effective and highest level controls to the least effective and lowest level control measures.



Hierarchy of controls - How to Manage Work Health and Safety Risk Code of Practice 2011.

Effectively managing risks associated with traffic moving in and around a workplace should start with identifying the hazards and assessing the risks so effective control measures can be implemented.

In most cases, a combination of risk control measures will provide the best solution to minimise the risk to the lowest level reasonably practicable.

Legislative requirements

The onsite traffic management self-assessment tool has been designed to assist persons conducting a business or undertaking (PCBUs) with their primary duty of care under s19 of the *Work Health and Safety Act 2011*, to ensure, so far as is reasonably practicable, the health and safety of workers and others from work being carried out. It also aims to assist PCBUs meet their duty to consult with workers and other duty holders (e.g. suppliers and contractors) about work health and safety matters.

Building and construction work

The onsite traffic management self-assessment tool is applicable to all industries including construction work (construction projects, demolition and excavation work site). Refer to the Traffic Management for Construction or Maintenance Work Code of Practice 2008 for specific guidance relating to traffic management for construction work.

Reference material and further resources

Go to www.legislation.qld.gov.au and search:

- Work Health and Safety Act 2011
- Work Health and Safety Regulation 2011.

Go to **www.worksafe.qld.gov.au** and search:

- How to Manage Work Health and Safety Risks Code of Practice 2011
- Traffic Management for Construction or Maintenance Work Code of Practice 2008.

Go to www.safeworkaustralia.gov.au and search:

- General Guide for Workplace Traffic Management
- Traffic Control Measures Checklist
- Traffic Management: Guide for Construction Work
- Traffic Management: Guide for Warehousing
- Traffic Management: Guide for Events
- Traffic Management: Guide for Shopping Centres
- Workplace Traffic Management Information sheet.

Workplace Health and Safety Queensland

If your workplace has effective onsite traffic management design and practices please let us know at constructionstrategy@oir.qld.gov.au.

WHSQ wants to work with industry to develop good examples into case studies to be shared with the wider industry. With your help, other workplaces will be able to better manage the risk of people being hit by mobile plant or vehicles.